

MOBILE CRANE CHECKLIST		Abu Dhabi/ Dubai
Date: 06-03-2024	Location: loc	Client:
Project Code: 004	Project Details: tr65trt8ui	
Site In charge: Vijil Israel Johnson		Registration No.: h
Make & Model: mg		Driving license 06-03-2024 Expiry:
Operator Name: h		Other Info: Test Info

Sl. No	ITEMS	COMPLIANCE			REMARKS	ACTION TO BE TAKEN
		YES	NO	NA		
1	Is the crane safe working load suitable for the job? (The total load should not exceed more than 60% of crane capacity)	✓				
2	Is crane third party certificate available?		✓			
3	Is operator third party certificate available?		✓			
4	Engine oil level	✓				
5	Engine coolant level		✓			
6	Hydraulic system oil level	✓				
7	Seat Belts		✓			
8	Condition of Battery and Lamps	✓				
9	Condition of wind screen & windows		✓			
10	Revolving lights in working condition.	✓				
11	Guards of moving and rotating parts	✓				

Sl. No	ITEMS	COMPLIANCE			REMARKS	ACTION TO BE TAKEN
		YES	NO	NA		
12	Horn		✓			
13	Reverse Alarm	✓				
14	Air conditioner		✓			
15	Tyre pressure & Tyre condition		✓			
16	Hook and Hook Latch	✓				
17	Over-Hoist, Boom Limit Switches working		✓			
18	Over load trip.		✓			
19	Boom Angle indicator	✓				
20	Safe Working Load indicator		✓			
21	Boom Brake & Lock	✓				
22	Main clutch		✓			
23	Deterioration or leakage in lines, tanks, hoses, valves, pumps, cylinders and other parts of air or hydraulic system	✓				
24	Fire Extinguisher in operator cabin		✓			
25	Load chart provided	✓				
26	Operator manual in crane		✓			
27	Lattice boom lowered to ground and fully inspected	✓				
28	Condition of the slings		✓			
Ref No: FR-604		Version. No	01	Issued Date	08.09.2016	Page No: 2

Sl. No	ITEMS	COMPLIANCE			REMARKS	ACTION TO BE TAKEN
		YES	NO	NA		
29	Soil Condition		✓			
30	Safe distance from edge of excavation		✓			
31	Out riggers fully extended	✓				
32	Outrigger pads in good condition		✓			
33	Stability of crane		✓			
34	Wheel chokes available		✓			
35	Anemometer in working condition.		✓			
36	Overhead And Below Ground, Minimum Limit Approach Regulation At All Times	✓				
37	Safe Distance From Respective Equipment And Lines			✓		
General Comments : h						

Inspected By : Reacttest	Site I/C : Vijil Israel Johnson
Sign/Date :	
RAY No : RU/023	RAY No : RU/023

Signature: