



RAY International Electrical Contracting & Maintenance LLC

RAY International Electrical Contracting LLC

RAY International Power LLC

MOBILE CRANE CHECKLIST

Abu Dhabi/ Dubai

Date: 24-06-2023

Location: hnbsn

Client: abu dhabi

Project Code: ABU
DHABI-COM-RESOURCES

Project Details: ghdjix

Site In charge: Gokul Singh

Registration No.: hrjd

Make & Model: 4637-fhs68-287

Driving license 24-06-2023
Expiry:

Operator Name: huru

Other Info: Test Info

Sl. No	ITEMS	COMPLIANCE			REMARKS	ACTION TO BE TAKEN
		YES	NO	NA		
1	Is the crane safe working load suitable for the job? (The total load should not exceed more than 60% of crane capacity)	✓			sjdi	
2	Is crane third party certificate available?	✓			dfh	
3	Is operator third party certificate available?	✓				
4	Engine oil level	✓				
5	Engine coolant level	✓				
6	Hydraulic system oil level	✓				
7	Seat Belts	✓				
8	Condition of Battery and Lamps	✓				
9	Condition of wind screen & windows	✓				
10	Revolving lights in working condition.	✓				
11	Guards of moving and rotating parts	✓				

Ref No: FR-604

Version. No

01

Issued Date

08.09.2016

Page No:

1

Sl. No	ITEMS	COMPLIANCE			REMARKS	ACTION TO BE TAKEN
		YES	NO	NA		
12	Horn	✓				
13	Reverse Alarm	✓				
14	Air conditioner	✓				
15	Tyre pressure & Tyre condition	✓				
16	Hook and Hook Latch	✓				
17	Over-Hoist, Boom Limit Switches working	✓				
18	Over load trip.	✓				
19	Boom Angle indicator	✓				
20	Safe Working Load indicator	✓				
21	Boom Brake & Lock	✓				
22	Main clutch	✓				
23	Deterioration or leakage in lines, tanks, hoses, valves, pumps, cylinders and other parts of air or hydraulic system	✓				
24	Fire Extinguisher in operator cabin	✓				
25	Third party certificates of operator and equipment	✓				
26	Load chart provided	✓				
27	Operator manual in crane	✓				
28	Lattice boom lowered to ground and fully inspected	✓				
Ref No: FR-604		Version. No	01	Issued Date	08.09.2016	Page No: 2

Sl. No	ITEMS	COMPLIANCE			REMARKS	ACTION TO BE TAKEN
		YES	NO	NA		
29	Condition of the slings	✓				
30	Soil Condition	✓				
31	Safe distance from edge of excavation	✓				
32	Out riggers fully extended	✓				
33	Outrigger pads in good condition	✓				
34	Stability of crane	✓				
35	Wheel chokes available	✓				
36	Anemometer in working condition.	✓				
General Comments : vnd						

Inspected By : 123treesaSang	Site I/C : Gokul Singh
Sign/Date :	
RAY No : RU/105	RAY No : RU/105

Signature: