

RAY International Electrical Contracting & Maintenance LLC RAY International Electrical Contracting LLC RAY International Power LLC

MOBILE CRANE CHECKLIST	Abu Dhabi/ Dubai							
Date: 08-04-2025 Location: knr	Client: client-277							
Project Code: Project-277 Project Details: Project-277								
Site In charge: Employee-16	Registration No.: gg							
Make & Model: mb	Driving license 09-04-2025 Expiry:							
Operator Name: vg	Other Info: Test Info							

		COI	MPLIAN	CE	REMARKS	ACTION TO BE TAKEN
SI. No	ITEMS	YES	NO	NA		, is it is be madely
1	Is the crane safe working load suitable for the job? (The total load should not exceed more than 60% of crane capacity)	_	√			
2	Is crane third party certificate available?		√			
3	Is operator third party certificate available?		√			
4	Engine oil level		√			
5	Engine coolant level		√			
6	Hydraulic system oil level		✓			
7	Seat Belts		√			
8	Condition of Battery and Lamps		√			
9	Condition of wind screen & windows		√			
10	Revolving lights in working condition.		✓			
11	Guards of moving and rotating parts		√			

Ref No:	FR-604	Version. No	01	Issued Date	08.09.2016	Page No:	1
---------	--------	-------------	----	-------------	------------	----------	---

			COMPLIANCE			EMARKS	ACTION TO BE TAKEN		
SI. No	ITEMS	YES	NO	NA			7.01.01.101)	
	Horn		✓						
12									
	Reverse Alarm		√						
13									
	Air conditioner		√						
14									
	Tyre pressure & Tyre condition		✓						
15									
	Hook and Hook Latch		√						
16									
	Over-Hoist, Boom Limit		√		·	•			
17	Switches working								
	Over load trip.		√			·			
18									
	Boom Angle indicator		√						
19			`						
	Safe Working Load indicator		√			•			
20			•						
	Boom Brake & Lock		√			•			
21									
	Main clutch		√						
22									
	Deterioration or leakage in		√			•			
23	lines, tanks, hoses, valves,		•						
	pumps, cylinders and other parts of air or hydraulic system								
	Fire Extinguisher in operator					•			
24	cabin		✓						
24									
	Third party certificates of								
25	operator and equipment		✓						
25									
	Load chart provided								
00			✓						
26									
	Operator manual in crane								
07	- production of all of		✓						
27									
	Lattice boom lowered to								
	ground and fully inspected		✓						
28									
1	1								
Ref No:	FR-604 Version. No	C)1	Issued I	Date	08.09.2016	Page No:	2	

CL No	COMPLIANCE				REMARKS	ACTION TO BE TAKEN		
SI. No	ITEMS	YES	NO	NA				
29	Condition of the slings		✓					
30	Soil Condition		~					
31	Safe distance from edge of excavation		√					
32	Out riggers fully extended		√					
33	Outrigger pads in good condition		~					
34	Stability of crane		✓					
35	Wheel chokes available		✓					
36	Anemometer in working condition.		✓					
37	Overhead And Below Ground, Minimum Limit Approach Regulation At All Times		~					
38	Safe Distance From Respective Equipment And Lines		✓					
General Co	mments :	1			1	•		
Inspected	By: VINI11			Site	I/C: Employee-16			
Sign/Date:								

Signature:

Emp-16

RAY No:

Ref No: FR-604	Version. No	01	Issued Date	08.09.2016	Page No:	3	
----------------	-------------	----	-------------	------------	----------	---	--

RAY No:

Emp-16